

**GOVERNMENT OF ANDHRA PRADESH**  
**ABSTRACT**

PMGSY Phase IX – Khammam District – Package No. AP 08 LW – 54 – consisting of 1 work 1) providing BT on R/F ZP Road Kotha Anjanapuram to Jamla tanda in Kothgudem Mandal, Estt. Cost. Rs.207.25 lakhs – Post facto Extension of Agreement Time up to 15.10.2012 without imposing penalty – Orders – Issued

-----  
**PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT.**

**G.O.Rt.No.1605**

**Dated :11.10.2013.**  
**Read the following :-**

1. G.O.Ms.No.331, PR&RD (Progs.II) Department, dt.17.09.2010.
2. From the ENC, PR & Admn., PMGSY, Hyd, Lr.No.W20/DEE-VI/PMGSY Ph -IX-LW 54 -2013, dt:01-10-2013.

--00--

**O R D E R :-**

In circumstances reported by the Engineer-in-Chief, Panchayat Raj, Hyderabad in his letter 2<sup>nd</sup> read above, Government after careful examination of the proposal, hereby granting post facto Extension of Agreement Time up to 15.10.2012 for a period of (130) days without imposing penalty in respect of work related to “providing BT on R/F ZP Road Kotha Anjanapuram to Jamla tanda in Kothgudem Mandal, Khammam District” under sanctioned PMGSY Phase IX as the delay was not attributed to the contractor due to extremists problem and land dispute of villagers.

2. The Engineer-in-Chief, Panchayat Raj, Hyderabad is requested to take necessary action accordingly.

3. A copy of this order is available on the Internet and can be accessed at [www.ap.gov.in/goir](http://www.ap.gov.in/goir).

**(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)**

**V. NAGI REDDY**  
**PRINCIPAL SECRETARY TO GOVERNMENT**

To  
The Engineer-in-Chief, Panchayat Raj, Hyderabad.  
The Superintendent Engineer, Panchayat Raj, Khammam District.  
Copy to:  
The P.S. to Minister (PR&RWS)  
Stock File/Spare Copy.

**//FORWARDED::BY ORDER//**

**SECTION OFFICER**